

I-215 / Airport Connector Interchange
Project Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Critical	2010												2011																		
							4th Quarter				1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter		
							r	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
1	Notice of Grant Approval	0 days	Mon 10/5/09	Mon 10/5/09		Yes		◆	10/5																												
2	Advertise for Construction	60 days	Mon 10/12/09	Fri 1/8/10	1FS+5 days	Yes																															
3	Open Bids	0 days	Fri 1/8/10	Fri 1/8/10	2	Yes																															
4	Award Construction Contract	1 day?	Fri 1/29/10	Mon 2/1/10	3FS+15 days	Yes																															
5	Construct Project	503 days	Mon 3/1/10	Wed 2/22/12	4FS+20 days	Yes																															
6	Mobilization	20 days	Mon 3/1/10	Mon 3/29/10		Yes																															
7	Phase 1 - Widen Median of I-215	184 days	Mon 3/29/10	Fri 12/17/10		Yes																															
45	Phase 2 - Construct SB Airport connector and Warm Springs Ramps	312 days	Tue 4/20/10	Wed 7/13/11		No																															
80	Phase 3 - Construct Misc. Ramp Connections and Auxiliary Lanes	216 days	Mon 6/28/10	Wed 5/4/11		No																															
92	Phase 4 - Construct NB Airport Connector	104 days	Tue 11/23/10	Fri 4/22/11		No																															
101	Phase 5 - Construct Directional Ramp SB Airport Connector to EB I-215	227 days	Thu 2/3/11	Tue 12/27/11		No																															
108	Phase 6 - Rubberized asphalt overlay of I-215 and Punch list	40 days	Tue 12/27/11	Wed 2/22/12		Yes																															

Project: Airport Connector Schedule 8-
Date: Tue 8/11/09

Task



Milestone



Rolled Up Critical Task



Split



Group By Summary



Critical Task




Summary



Rolled Up Milestone



External Tasks



Deadline



Progress



Rolled Up Task



Rolled Up Progress



Project Summary

